



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **September 11, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Somers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
Minor first aid, an employee struck his thumb with a hammer while building concrete forms - returned to work.

Construction Progress
Continued work in Units 2 & 3 PCM (Power Control Module) - Pulling and Terminating wire Continued to backfill around Units 2 & 3 Set Units 2 & 3 Stack Mid-sections Continue installation of Units 2 & 3 Exhaust Duct Completed Unit 2 Switchyard steel installation Completed Units 2 & 3 Turbine/Generator Alignment

Scheduled Activities
Continue to backfill around Units 2 & 3 Continue placing miscellaneous foundations around both Units 2 & 3 Continue to pull & terminate wire in the PCM Buildings Continue setting Units 2 & 3 Stack & Exhaust Duct Continue to set Units 2 & 3 equipment to foundations Start on Unit 3 Switchyard foundations

Comments
North Dakota Public Service Commission's contractor visited Lonesome Creek site on September 10, 2014

Report Signatory	Date
Cole Kothman Construction Coordinator	