

Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **September 18, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

Received ND Public Service Commissions report back from September 10th inspection

Construction Progress

Continued work in Unit 2 & 3 PCM (Power Control Module) - Pulling and Terminating wire
 Completed erection of Unit 2 & 3 Stacks
 Continued setting Unit 2 & 3 exhaust duct
 "Dress-out" of Unit 2 GSU (Generator Step-Up Transformer)
 *Installed oil tank, radiators, and supports
 Form and pour miscellaneous foundations around Units 2 & 3
 Essential Services Power hooked up to PCM 2 & 3

Scheduled Activities

Continue placing miscellaneous foundations around both Units 2 & 3
 Continue to pull and terminate wire in the PCM Buildings
 Complete "dress-out" of Unit 2 & 3 GSU's - including filling with oil
 Continue installing Bus Duct on Units 2 & 3
 *Contractor to come to site to take measurements for "field fit" pieces

Comments

September monthly construction meeting to be held on the 18th
 Quarterly Executive meeting to be held on the 18th

Report Signatory	Date
Chris Johnson	