



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **September 25, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
First Aid - contractor employee strained neck muscle while pulling wire - returned to work

Construction Progress
Continued work in Unit 2 & 3 PCM (Power Control Module) - Pulling and Terminating wire Completed "Dress-out" of Unit 2 & 3 GSU (Generator Step-Up Transformer) *Unit is ready for commissioning Continued to form and pour miscellaneous skid foundations around Units 2 & 3 Started Oil Flushing activities on Unit 2 - 3rd party testing agency

Scheduled Activities
Continue with Oil Flushes on Units 2 & 3 Start installing Filter House above CTG (Combustion Turbine Package) Continue pulling and terminating cables on Units 2 & 3 Continue work on IWP's (Installation Work Packages) on Units 2 & 3

Comments
None at this time

Report Signatory	Date
Chris Johnson	