

Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **October 9, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	


Project Safety & Environmental
Incident free week

Construction Progress
Continue work in Unit 2 & 3 PCM Buildings (Power Control Module) - Terminating wire Testing equipment in Unit 2 & 3 PCM Buildings Continue with Lube Oil Flushes on Units 2 & 3 Setting Filter House on Units 2 & 3 Completed Transmission line erection for Units 2 & 3

Scheduled Activities
Finish with Oil Flushes on Units 2 & 3 Finish installing Filter House above CTG (Combustion Turbine Package) Continue pulling and terminating cables on Units 2 & 3 Continue work on IWP's (Installation Work Packages) on Units 2 & 3 Continue testing equipment in Unit 2 & 3 PCM Buildings

Comments
Had a transmission line outage to make electrical ties between Unit 1 PCM and Units 2 & 3

Report Signatory	Date
Chris Johnson	



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **October 2, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Somers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

OSHA Recordable – An employee hit his thumb with a hammer while building concrete forms. Initially noted as a first aid two weeks prior, the employee still had discomfort and the doctor discovered the employee had a fractured bone.

Construction Progress

Continued work in Units 2 & 3 PCM (Power Control Module) - Pulling and Terminating wire
 Continued placing miscellaneous foundations around Units 2 & 3
 Continued to backfill around Units 2 & 3
 Continued setting Units 2 & 3 equipment to foundations
 Continued Lube Oil flushing on Units 2 & 3
 Continued installing Units 2 & 3 Filter House above the CTG (Combustion Turbine Generator)

Scheduled Activities

Continue to backfill around Units 2 & 3
 Continue placing miscellaneous foundations around both Units 2 & 3
 Continue to pull & terminate wire in the PCM Buildings
 Continue Lube Oil Flushing Units 2 & 3
 Continue Installing Units 2 & 3 Filter House above the CTG (Combustion Turbine Generator)
 Basin's TSM (Transmission System Maintenance) group to start transmission line erection and installation for Units 2 & 3 Tie-ins

Comments

None at this time

Report Signatory	Date
Cole Kothman Construction Coordinator	October 2, 2014