



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **October 16, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

The site had an incident free week

Construction Progress

Continued work in Units 2 & 3 PCM (Power Control Module) - Pulling and Terminating wire
 Continued testing Units 2 & 3 PCM Buildings
 Completed Units 2 & 3 Lube Oil Flushing
 Completed setting Units 2 & 3 Filter House above CTG (Combustion Turbine Generator)

Scheduled Activities

Continue pulling and terminating cables on Units 2 & 3
 Continue work on IWP's (Installation Work Packages) on Units 2 & 3
 Continue testing equipment in Unit 2 & 3 PCM Buildings
 115Kv transmission line outage scheduled for October 22nd to make Unit 3 switchyard tie-in and PCM 1 to Units 2 & 3 tie-ins.
 Unit 1 plant outage scheduled for October 20 - 23 for mechanical tie-ins

Comments

None at this time

Report Signatory	Date
Cole Kothman	67

PU-12-790 Filed: 10/17/2014 Pages: 1
Basin Electric Lonesome Creek Station report – week ending 10-16-2014