



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **October 23, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

Small amount of H2S gas was detected while working on piping tie-ins

Construction Progress

Continue work in Unit 2 & 3 PCM Buildings (Power Control Module) - Terminating wire
 Testing equipment in Unit 2 & 3 PCM Buildings
 Completed all mechanical tie-ins between Unit 1 and Units 2/3
 Continue placing miscellaneous platforms and concrete pads

Scheduled Activities

Continue pulling and terminating cables on Units 2 & 3 skids
 Continue work on IWP's (Installation Work Packages) on Units 2 & 3 (GE)
 Continue testing equipment in Unit 2 & 3 PCM Buildings
 Start final grading work around the project

Comments

Had a transmission line (115Kv) outage to make electrical ties between Unit 1 PCM and Units 2 & 3

Report Signatory	Date
Chris Johnson	