

Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **October 30, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

Near miss, a piece of aluminium pipe jacketing that fell had the potential to strike someone or something.

Construction Progress

Continued work in Unit 2 & 3 PCM Buildings (Power Control Module) - Terminating wire
Continued work on IWP's (Installation Work Packages) & PWP's (Precommissioning - Work Packages on Units 2 & 3 (GE)
Completed Energization of Unit 2 TCP (Turbine Control Panel)
Continued placing miscellaneous platforms and concrete pads

Scheduled Activities

Continue pulling and terminating cables on Units 2 & 3 skids
Continue work on IWP's (Installation Work Packages) & PWP's (Precommissioning - Work Packages on Units 2 & 3 (GE)
Complete Energization of Unit 3 TCP (Turbine Control Panel)
Continue testing equipment in Unit 2 & 3 PCM Buildings
Continue final grading work around the project

Comments

Scheduled to backfeed both Units 2 & 3 November 7th

Report Signatory	Date
Cole Kothman	