



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **November 6, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
None

Construction Progress
Continue work in Unit 2 & 3 PCM Buildings (Power Control Module) - Testing Successful Backfeed on Unit 2 Continued work on IWP's (Installation Work Packages) & PWP's (Pre-commissioning Work Packages on Units 2 & 3 (General Electric) Continued placing miscellaneous platforms and concrete pads

Scheduled Activities
Continue work in Unit 2 & 3 PCM Buildings (Power Control Module) - Testing Continued work on IWP's (Installation Work Packages) & PWP's (Pre-commissioning work Packages on Units 2 & 3 (General Electric) Backfeed Unit 3 Continue with final grading work around the project

Comments
Had monthly meeting on November 6th.

Report Signatory	Date
Chris Johnson	70