

Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **November 27, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

Spill of propylene glycol, most was in containment area. State was notified and made a site visit and inspection. Clean-up was satisfactory to the inspector.

Construction Progress

Continued work on IWP's (Installation Work Packages) & PWP's (Pre-commissioning work packages on Units 2 & 3 (General Electric)
Completed commissioning ammonia skid and tempering air skid - Unit 2 & 3
Completed Unit 2 & 3 CEMS Building (Continuous Emissions Monitoring System)
Continue with final site grading around the units

Scheduled Activities

Continued work on IWP's (Installation Work Packages) & PWP's (Pre-commissioning work Packages on Units 2 & 3 (General Electric)
Continue preparations for First Fire of the Units
Continue with final grading work around the project

Comments

Estimated First Fire Dates:
*Unit 2 is December 2nd
*Unit 3 is December 4th

Report Signatory	Date
Chris Johnson	