



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **December 11, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Somers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

The site had an incident free week.

Construction Progress

Completed all IWP's (Installation Work Packages) & PWP's (Pre-commissioning work packages)
 Continued working CWP's (Commissioning Work Packages) at Units 2 & 3
 Acheived Mechanical Completion at Unit 3
 First Fired Unit 2 on December 5th and Unit 3 on December 10th
 Completed Installation of SCR (selective Catalytic Reduction) & CO (Catalytic Oxidation) catalyst systems Units 2 & 3
 Continued to walk-down systems
 Continue with final site grading around the units

Scheduled Activities

Continue work on CWP's (Commissioning Work Packages) at Units 2 & 3
 GE (General Electric) will begin tuning the turbine and Selective Catalytic Reduction/Catalytic Oxidation systems.
 Contractor will complete final grade this week
 Contractor will continue moving forward with the reclamation process
 Complete final plant and system walk-downs, and turnover systems to operations

Comments

Contractor has began to Demobilize and will continue to do so, along with a reduction of force.

Report Signatory	Date
Cole Kothman Construction Coordinator	