



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 08/30/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glen Webster	Flint Energy		

Project Safety & Environmental
None at at this time.

Construction Progress
The Contractor came to the Antelope Valley Station for an on site pre-construction meeting on Monday, August 26, 2013. The Contractor has dropped off a bull dozer, (2) two excavators, and a trailer of material. Another Contractor has unloaded 28 truckloads of pipe. All pipe has been delivered to the site.

Scheduled Activities
The Contractor is planning on being on site Tuesday morning for site orientations. Their surveying crew will be on site Tuesday as well and will survey the line. The Contractor will be breaking ground mid to late next week.

Comments

Report Signatory	Date
Casey Nelsen BEPC Construction Coordinator	08/29/13