



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 09/06/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glen Webster	Flint Energy		

Project Safety & Environmental
The Contractor attended the Dakota Gasification Company, Coteau, and Antelope Valley Station Safety Orientations on 09/03/2013.

Construction Progress
The Contractor has continued to mobilize equipment and tools onto site. The Contractor submitted a "One Call" ticket on 09/03/2013.

Scheduled Activities
The Contractor is planning to start the dirt work for the gas yard that will be at the Antelope Valley Station on 09/05/2013. The Contractor is also planning to start digging the trench on the Dakota Gasification end of the line on 09/06/2013.

Comments
All scheduled work is dependent on the status of the "One Call" ticket.

Report Signatory	Date
Casey Nelsen      BEPC Construction Coordinator	09/05/2013