



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 09/13/2012

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

### Project Safety & Environmental

The Contractor continues to have new personnel attend site orientations. The Safety Coordinator for the Contractor is now on site. The Contractor has put in place warning flags for overhead power line awareness.

### Construction Progress

The Contractor has currently cleared the Right of Way from Station No. 8+00 to Station No. 77+00. The survey crew has completed their surveying of the line.

### Scheduled Activities

The Contractor is scheduled to have the rest of the Right of Way cleared by early next week. The Contractor is scheduled to start welding middle of next week. X-raying and coating of the welds will follow closely behind the welding.

### Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	09/12/2013