



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 09/19/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
The Contractor is currently 96% complete with clearing the Right of Way. The Contractor has strung all of the boring pipe (4800 feet) and is in the process of stringing the mainline pipe (6856 feet so far). The Contractor has begun to weld the bore pipe and has made 13 complete welds to date.

Scheduled Activities
The Contractor plans to continue to string the mainline pipe. The Contractor will continue welding the bore pipe and will move onto the mainline pipe next. Weld testing will start Friday (09/20/2013). The contractor is planning on coating the welds and hydrotesting two boring sections of pipe next week. The first bore is planned for the end of next week.

Comments
The scheduled boring is dependent on the weld testing and hydrotesting results.

Report Signatory	Date
Casey Nelsen                      Construction Coordinator	09/19/2013