

## Weekly Construction Progress Report

Case #: PU-13-22  
 Project: 10" Natural Gas Pipeline- Mercer County  
 Week Ending: 10/03/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329


Project Safety & Environmental
Nothing to report at this time.

Construction Progress
188 welds have been completed (44.2% complete). 172 welds have been X-Rayed (40.5% complete). 84 welds have been coated (19.8% complete). 14,662 feet of pipe has been bent and setup for welding (86.4% complete).

Scheduled Activities
Continue to weld mainline pipe. Continue X-Raying welds. Continue coating welds. Drill and pull first 3 bore sections of pipe. Hydrotest the bore sections of pipe.

Comments
Boring contractor didn't show up as scheduled. Once they were on-site they had technical issues with their equipment.

Report Signatory	Date
Casey Nelsen Construction Coordinator	10/03/2013



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 09/26/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

### Project Safety & Environmental

Nothing to report at this time.

### Construction Progress

The Contractor has strung 14,662 feet of pipe (86.4% complete).  
 79 welds have been completed (18.6% complete).  
 50 welds have been X-Rayed (11.8% complete).  
 20 welds have been coated (5% complete).

### Scheduled Activities

Finish welding bore pipe and start welding mainline pipe.  
 Continue X-Raying welds.  
 Continue coating welds.  
 Drill and pull the first 3 bore sections of pipe.  
 Hydrotest the bore sections of pipe.

### Comments

Rain has been slowing progress onsite. No progress made Monday (9-23) afternoon or Tuesday (9-24).

Report Signatory	Date
Casey Nelsen Construction Coordinator	09/26/2013