

Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 10/13/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

On 10/10/2013 there was an incident while pulling in the bore pipe on the wetland bore. The sleeve of an excavator caught a lever while the operator was helping feed pipe into the hole causing the pipe to swing and hit the excavator breaking the front window. No injuries occurred.

Construction Progress

252 - 10 inch welds have been completed of the approximate 425 welds.
 19 - 16 inch welds have been completed of the approximate 30 welds.
 28 - welds have been coated. (76 welds were coated with the wrong coating and have to be redone.
 The wetland bore section of pipe has been pulled through.
 Foundations have been staked and started to be dug for the AVS Metering Station.
 2 sections of bore pipe have been hydrotested.

Scheduled Activities

Continue welding mainline pipe.
 Continue fixing the wrong coated welds.
 Drill and pull bore sections for the (2) CR26 crossings.
 Continue digging foundations.
 Start pouring foundations.

Comments

Rained out Friday 10/4/13 and Saturday 10/5/13. Worked Sunday 10/6/13.
 On 10/9/13 while digging foundations a bone was found. All work was halted in the area and the proper steps were taken. Bone was determined to be a bone from an animal and the all clear was given.

Report Signatory	Date
Casey Nelsen Construction Coordinator	10/13/2013