

Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 10/18/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

272-10 inch welds have been completed of the approximate 425 welds.
 128-10 inch welds have been coated.
 The 2nd CR26 bore section has been drilled and pulled through.
 Piers have been drilled, rebar tied, and sono tube forms have been constructed.
 A third section of bore pipe has been hydrotested.
 Prefabrication of the above ground piping has been started.

Scheduled Activities

Continue welding mainline pipe.
 Continue coating welds.
 Drill and pull bore sections for the 1st CR 26 crossing and the Haul road crossing.
 Pour foundations.
 Start trenching mainline pipe.

Comments

Friday(10/11), Saturday(10/12), and Monday(10/14) were rained out and most work on these days were suspended except the crews that could work in doors. (tying rebar and prefab of pipe). Right of Way remains muddy.

Report Signatory	Date
Casey Nelsen Construction Coordinator	10/17/2013