

Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 11/02/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress


335 - 10inch welds have been completed on the underground portion.
 30 - 10 inch pre-fab welds have been completed for the above ground portion.
 335 - 10 inch welds have been coated.
 The Railroad Bore section has been drilled and pulled.
 The Haul Road Bore section is in the process of being reamed.
 41 piers have been poured (22 this week)
 10,872 feet has been Ditched; 8,249 feet has been lowered in; 5,200 feet has been backfilled
 7 tie-in welds have been completed (included in the above total)

Scheduled Activities

String remaining mainline pipe.
 Weld remaining mainline pipe and per-fabricating above ground piping.
 Continue tying in mainline pipe and bore sections.
 Pull Haul Road Bore Section / drill the CR 15 Bore section.
 Pour more concrete piers.
 Continue trenching/lowering/backfilling pipe.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	11/01/2013



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 10/26/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Two separate incidents occurred involving vehicles backing into objects. The issue has been address with the entire crew. A spotter is required to back up in the future.

Construction Progress

305 - 10 inch welds have been completed of the approximate 425. (33 welds this week)
 137 - 10 inch welds have been coated. (116 welds this week)
 The 1st CR26 bore section has been drilled and pulled through.
 The Haul Road bore section has been drilled.
 19 piers have been poured.
 4300' of mainline trench has been dug / pipe laid / and backfilled.

Scheduled Activities

Continue welding mainline pipe.
 Continue coating welds.
 Pull Haul Road bore section / Drill and pull CR 15 bore section
 Pour more foundations.
 Continue trenching/laying/backfilling pipe.

Comments

Tuesday (10/22) was rained out and most work was suspended except crews that could work indoors.

Report Signatory	Date
Casey Nelsen Construction Coordinator	10/24/2013