



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 11/09/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
391 - 10 inch welds have been completed on the underground portion. (56 this week) 45 - 10 inch pre-fab welds have been completed for the above ground portion. (15 this week) 382 - 10 inch welds have been coated. (47 this week) The Haul Road Bore section has been pulled. The 16 inch Bore section has been drilled and is being reamed. Poured the building foundation walls. 10,911 feet has been Ditched; 10,911 feet has been lowered in; 9,176 feet has been backfilled. 26 tie-in welds have been completed (included in the above total) (19 this week)

Scheduled Activities
String/weld/coat/ditch/lower/backfill/tie-in remaining mainline pipe. Pull 16 inch bore section. Drill and pull CR 15 bore section. Pour more piers and building slabs. Clean up Right of Way.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	11/09/2013