

Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 11/16/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
<p>403 - 10 inch welds have been completed on the underground portion. (12 this week) 50 - 10 inch pre-fab welds have been completed for the above ground portion. (5 this week) 28 - 16 inch welds have been completed on the underground portion. (7 this week) 431 - welds have been coated. (49 this week) The 16 inch bore section has been pulled. The CR 15 bore section has been drilled. Poured building pads and launcher/receiver pier footings. 11,633 feet has been Ditched; 10,911 feet has been lowered in; 10,911 has been backfilled</p>

Scheduled Activities
<p>string/weld remaining 156 feet of 10 inch pipe ditch remaining 534 feet of 10 inch pipe / 337 feet of 16 inch pipe lower in/backfill remaining 1256 feet of 10 inch pipe / 337 feet of 16 inch pipe Ream and pull CR 15 bore section Pour Meter Regulator Building Footings/Pad/and more piers.</p>

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	11/15/2013