



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 11/23/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

407 - 10 inch welds have been completed on the underground portion. (4 this week)
 32 - 16 inch welds have been completed on the underground portion. (14 this week)
 439 - welds have been coated. (8 this week)
 Poured Meter Regulator Building footings and Launchers/Receivers piers.
 11,970 feet of pipe has been ditched.
 11,740 feet of pipe has been lowered in.
 11,533 feet of pipe has been backfilled.
 10 inch Cathodic Protection Anode Beds have been installed.

Scheduled Activities

String/weld remaining 156 feet of pipe.
 Ditch remaining 534 feet of pipe.
 Lower in/backfill remaining 764 feet of pipe.
 Ream and pull CR 15 bore section.
 Pour Meter Regulator Building foundation walls.
 Hydro-test the 16 inch pipe.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	11/22/2013