



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 11/30/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
The CR 15 bore section has been pulled. The 16 inch underground pipe section has been completely installed. Meter Regulator Building foundation walls have been poured.

Scheduled Activities
String/weld remaining 156 feet of pipe. Ditch remaining 534 feet of pipe. Lower in/backfill remaining 764 feet of pipe. Pour Meter Regulator Building pad. Hydro-test the 16 inch pipe.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	12/02/2013