



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 12/05/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

412 - 10 inch welds have been completed on the underground portion. (7 this week)
 46 - 16 inch welds have been completed on the underground portion. (14 this week)
 453 - welds have been coated. (14 this week)
 12,011 feet of pipe has been ditched.
 11,789 feet of pipe has been lowered in.
 11,689 feet of pipe has been backfilled.

Scheduled Activities

String/weld/ditch remaining 156 feet of pipe.
 Lower in remaining 534 feet of pipe.
 Backfill remaining 634 feet of pipe.
 Pour Meter Regulator Building pad and more piers
 Hydro-test the 10 inch pipe.
 Hydro-test the 16 inch pipe.

Comments

Cold temps, snow, and Thanksgiving break has slowed progress.

Report Signatory	Date
Casey Nelsen Construction Coordinator	12/05/2013