



## Weekly Construction Progress Report

Case#: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 12/12/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

### Project Safety & Environmental

On Thursday, 12-5, a contractor excavator slid down a slope and into the ditch while lowering a section of pipe and ended up on its side. No injuries or damage was recorded.

### Construction Progress

418 - 10 inch welds have been completed on the underground portion. (6 this week)  
 46 - 16 inch welds have been completed on the underground portion. (0 this week)  
 464 - welds have been coated. (11 this week)  
 12,169 feet of pipe has been ditched.  
 12,011 feet of pipe has been lowered in.  
 11,911 feet of pipe has been backfilled.  
 Poured one pier and the slab on the tank dike.

### Scheduled Activities

String/weld/ditch remaining 156 feet of pipe.  
 Lower in remaining 156 feet of pipe.  
 Backfill remaining 258 feet of pipe.  
 Pour Meter Regulator Building pad and more piers  
 Hydro-test the 10 inch pipe.  
 Hydro-test the 16 inch pipe.  
 Start underground electrical work.

### Comments

Cold temps and snow have slowed progress.

Report Signatory	Date
Casey Nelsen Construction Coordinator	12/12/2013