



Weekly Construction Progress Report

Case#: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 12/19/2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report.

Construction Progress
<p>425 -10 inch welds have been completed on the underground portion. (7 this week) 46 - 16 inch welds have been completed on the underground portion. (0 this week) 471 - welds have been coated.(7 this week) 12,169 feet of pipe has been ditched. 12,169 feet of pipe has been lowered in. 12,111 feet of pipe has been backfilled. Started digging trench for electrical duct bank.</p>

Scheduled Activities
<p>Backfill remaining 58 feet of pipe. Hydro-test the 10" line. Pour Meter Regulator Building pad and more piers Continue electrical work.</p>

Comments
<p>Cold temps and snow have slowed progress.</p>

Report Signatory	Date
Tyler Mickelson Plant Contact	12/19/2013