



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 01/10/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
<p>The contractor has mobilized back onto the work site and has started to prep the site for future work. The contractor is continuing to weld the station piping at their facilities in Minot. The electrical sub contractor is continuing to install underground duct bank.</p>

Scheduled Activities
<p>The contractor is planning to continue to weld station piping at their facilities in Minot. X-Ray crew will x-ray all welds that have occurred since their departure in December. The contractor will start delivering per-fabricated station pipe to site. The contractor is moving forward with pouring concrete when weather permits. The contractor will be installing the Cathodic Protection on the 16 inch line. The electrical contractor will finish installing electrical duct bank and will start pulling cable.</p>

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	01/10/2014