



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 01/16/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

- ~Electrical crew has completed the installation of the underground duct bank.
- ~Civil crew poured heater skid pad, atmospheric tank containment walls, separator support footings, and 2 thrust blocks.
- ~Civil crew has formed 3 bench mark piers, 3 pig launcher receiver column footings, and separator support column.
- ~Contractor has ditched, installed, and backfilled the 2 Cathodic Protection anode beds on the 16 inch pipeline.
- ~Contractor has removed fill material from inside the Meter Regulating Building foundation walls and is preparing to install new fill material.
- ~Contractor continues to weld station piping at their Minot shop.

Scheduled Activities

- ~Pour 3 bench mark piers, 3 pig launcher receiver column footings, and separator support column.
- ~Install new fill material inside the Meter Regulating Building foundation walls and compact it.
- ~Set rebar and forms for the Meter Regulating Building Pad.
- ~Pour Meter Regulation Building Pad.
- ~Set rebar and forms for the pig receiver columns.

Comments

No work on Thursday 01/16/2014 due to high winds.

Report Signatory	Date
Casey Nelsen Construction Coordinator	01/16/2014