



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 01/24/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

### Project Safety & Environmental

Nothing to report at this time.

### Construction Progress

Packed Class 5 material inside the Meter Regulating Building foundations.  
 Poured 16 inch Pig Receiver column footings.  
 Tied rebar for the Meter Regulating Building pad.  
 Backfilled Electrical Duct Bank.

### Scheduled Activities

Finish tying rebar for the Meter Regulating Building pad.  
 Pour Meter Regulating Building pad.  
 Drill pipe support columns in Meter Regulating yard.  
 Drill pipe support columns in DGC off-site location.  
 Form 16 inch Pig Receiver columns.  
 Pour Separator Support column, 3 bench marks, and 16 inch Pig Receiver columns.

### Comments

No work on Monday(1/20) or Wednesday(1/22) due to snow, wind, and cold.

Report Signatory	Date
Casey Nelsen Construction Coordinator	01/23/2014