



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 02/06/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Formed/poured 16" Receiver Piers.
 10" Receiver and 16" Launcher were sent back to shop to finish fabrication.
 Set the Atmospheric Tank inside its containment.
 Mapped out supports on Meter Regulator Building.
 Poured 3 bench marks.
 Set Odorizer Skid on its pad.
 Continued setting pipe supports.
 X-raying completed welds.

Scheduled Activities

Drill/pour remaining 28 drilled piers.
 Excavate for 10" Launcher footings.
 Pour 10" Launcher footings (3 footings).
 Form/pour 10" Launcher columns (3 columns).
 Start setting pipe on pipe supports.
 Set the Filter Separator.
 Set the Launchers and Receivers.
 Begin constructing the General Purpose, Odorizer, and Meter Regulator Buildings.

Comments

No work on Tuesday (02/04) due to scheduled day off since they worked the weekend.

Report Signatory	Date
Casey Nelsen Construction Coordinator	02/062014



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 01/31/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Poured Meter Regulating Building pad.
 Started setting pipe supports.
 Poured Separator Support column and 3 bench marks.
 Formed 16 inch Pig Receiver columns.
 Sent 10 inch Pig Receiver and 16 inch Pig Launcher back to shop to finish fabrication.
 Continued to weld station piping in the Minot shop and ship to site.

Scheduled Activities

Drill/form/pour pipe support piers.
 Pour 16 inch Pig Receiver piers.
 Set the Atmospheric Tank.
 Continue setting pipe supports.
 Continue welding station piping in Minot and ship to site.

Comments

No work on Sunday(1/27) or Monday (1/28) due to snow, wind, and cold.

Report Signatory	Date
Casey Nelsen Construction Coordinator	01/31/2014