



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 02/13/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Backfilled around 16" Receiver Piers.
 Excavated for 10" Launcher footings and piers.
 Formed and poured 10" Launcher footings and 11 drilled pipe supports.
 Started erecting Meter Regulator Building.
 Set Filter Separator.
 Formed 10" Launcher piers.
 Delivered all station piping from Minot weld shop.
 Started setting pipe supports/started setting pipe on supports

Scheduled Activities

Drill/pour remaining 17 drilled piers.
 Form/pour 10" Launcher columns (3 columns).
 Continue setting pipe supports.
 Continue setting pipe on pipe supports.
 Set the Launchers and Receivers.
 Continue erecting the General Purpose, Odorizer, and Meter Regulator Buildings.
 Hydrotest the 10" line.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	02/13/2014