



## Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 02/20/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
<p>Drilled 17 pipe support piers by the 16" Receiver and 10" Launcher.            Poured (3) 10" Launcher piers and 4 drilled pipe support piers by 16" Receiver.            Stripped and backfilled around 11 pipe support piers north of the heater pad.            Stripped and backfilled (3) 10" Launcher piers.            Set station piping north of Meter Regulator Building.            Set 16" Launcher and Receiver.            Set 16" station piping in 16" Receiver Yard.            Framed, tinned, and roofed General Purpose Building/Tinned and Roofed M&amp;R Building.</p>

Scheduled Activities
<p>Finish erecting Odorizer, General Purpose, and M&amp;R Buildings.            Continue setting pipe supports and station piping.            Pour remaining 13 pipe support piers.            Set 10" Launcher and Receiver.            Hydrotest 10" line.</p>

Comments

Report Signatory	Date
Casey Nelsen                      Construction Coordinator	02/20/2014