

Weekly Construction Progress Report

Case#: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 03/06/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Michael Hendrix	URS	701-873-8177	208-240-2604

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Completed hydrotest on 10" line, and dried/sealed the 10" line
 Set the 10" launcher and the 10" receiver
 Continued setting station pipe at the AVS station
 Started setting pipe at the DGC offsite
 Completed building erection save for final walkthrough and punchlist
 Electrical on site and routing conduit

Scheduled Activities

Adjust piping to 10" launcher and receiver and tie them in
 Continue setting pipe supports and station piping.
 Continue setting pipe at DGC offsite
 Continue routing conduit and pulling wires

Comments

Report Signatory

Tyler Mickelson Site Coordinator

Date

03/06/2014