



Weekly Construction Progress Report

Case #: PU-13-22
 Project: 10" Natural Gas Pipeline- Mercer County
 Week Ending: 03/13/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Hydro tested the tie-in spool of station piping at DGC
 Set the Pig Launcher at DGC.
 Tied in the Pig Launcher to the underground pipeline at DGC.
 Started welding together the prefabricated spools of station piping at DGC.
 Tied in the Pig Receiver to the under ground pipeline at AVS.

Scheduled Activities

Finish welding together the prefabricated spools of station piping at DGC.
 Hydrotest the station piping at DGC.
 Hydrotest the station piping at AVS.
 Install 2" line from Filter Separator to Atmospheric Tank.
 Install 2-6" valves in the M&R Building when they arrive.
 X-Ray welds.
 Prep and paint station piping.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	03/13/2014