



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 03/20/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
Continued to weld station piping at DGC. Hydro tested the station piping at DGC. Excavated, poured, and backfilled thrust block at DGC. Installed actuators on 2 valves that were shipped separate from the valves.

Scheduled Activities
Finish welding station piping at DGC. (1 tie-in weld to make) Run gage plate and pack with Nitrogen. Bolt up tie-in spool and install insulation kits on each bolt up. (2 flanged connections) Hydrotest the station piping at AVS. Install 2" line from Filter Separator to Atmospheric Tank. Install 2-6" valves in the M&R Building. X-Ray welds. Prep and paint station piping.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	03/20/2014