



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 03/27/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
While pushing pigs through the line for sizing purposes, a foam pig was forced through a valve used for controlling the speed of the gage plate pig. When the pig exited the valve it hit the ground forcing rocks into the air and breaking a couple windows on a surveying truck.

Construction Progress
<p>Poured 4 light poles for the M&R Yard. Hydro tested station piping on DGC side of M&R Yard. Welded 2 valves in on the meter runs. Installed Meters. Continued to X-Ray welds. Installed DGC tie-in spool. Started to prep and paint station piping.</p>

Scheduled Activities
<p>Run gage plate and pack with Nitrogen. Install 2" line from Filter Separator to Atmospheric Tank. Prep and paint station piping.</p>

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	03/27/2014