



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 04/03/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Hydro tested 2" line from Filter Separator to Atmospheric Tank.
 Started installing 2" line from Filter Separator to Atmospheric Tank.
 Started installing new gaskets and final torque on all flanges/studs.
 Installed PSV.
 Extended 1 pipe support.

Scheduled Activities

Continue to install new gaskets and final torque on all flanges/studs.
 Finish installing 2" line from Filter Separator to Atmospheric Tank.
 Set and Bolt down all pipe supports.
 Run gage plate and pack with Nitrogen.
 Prep and paint station piping.

Comments

No work on Monday (3/31) due to snow
 Only Electricians on Tuesday (4/1)
 No Electricians on Thursday (4/3)

Report Signatory	Date
Casey Nelsen Construction Coordinator	04/03/2014