



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 04/10/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress

Finished 2" line from Filter Separator to Atmospheric Tank.
Continued installing new gaskets and final torque on all flanges/studs.
Started sandblasting and painting station piping at DGC offsite.
Installed Flame Arrestor, blind flanges, and bolted man way door on Atmospheric Tank.
Set all of the Instruments in place.
Ran conduit throughout the M&R Building.
Powered up the General Purpose Building.

Scheduled Activities

Continue to install new gaskets and final torque on all flanges/studs.
Set and Bolt down all pipe supports.
Continue to prep and paint station piping.
Pull wire to all instruments and equipment.
Run tubing to all instruments and equipment.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	04/10/2014