

Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 04/24/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329


Project Safety & Environmental
Nothing to report at this time.

Construction Progress
Continued installing underground conduit and grounding at DGC Offsite. Continued installing conduit in M&R Building. Continued pulling cable to J-boxes, instruments, actuators, ect... Started terminating wire in J-boxes and instruments. Started tubing instruments. Welded valves on Filter Separator for instrument hookups. Started compacting/spreading gravel.

Scheduled Activities
Finish underground conduit and grounding at DGC Offsite. Finish terminating wire. Finish tubing instruments and actuators. Start loop checking.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	04/24/2014



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 04/17/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
Sandblast/Prime/Paint DGC Offsite. Installed permanent Cathodic Protection stations on ROW. Installed DC Decouplers on 10" riser flanges. Started installing underground conduit and grounding at DGC Offsite. Completed torquing studs on flanges. Continued installing conduit in M&R Building. Started pulling cable.

Scheduled Activities
Continue to install underground conduit and grounding at DGC Offsite. Continue to pull wire. Start terminating wire. Start tubing instruments and actuators.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	04/17/2014