

Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 05/15/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329


Project Safety & Environmental
Nothing to report at this time.

Construction Progress
Continued to spread gravel. Continued commissioning activities (stroking valves, loop checks, PLC program) Finished tubing and terminations. Installed lights on light poles. Pack and sealed electrical seal offs. Pushed SNG through the pipeline. Started fencing in Meter/Regulator Yard. Worked on punch list items.

Scheduled Activities
Continue to spread gravel and work on final grade. Continue commissioning activities. Continue working on punch list items. Finish fencing Meter/Regulator Yard.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	05/15/2014



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 05/08/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental

Nothing to report at this time.

Construction Progress


Continued to spread gravel.
Continued commissioning activities (stroking valves, loop checks, PLC program)
Continued tubing instruments.
Continued terminating wires.
Installed Flame Detectors and Gas Detectors.
Installed Exit Signs, interior lights, and exterior lights.
Pushed Nitrogen through the pipeline.

Scheduled Activities

Continue to spread gravel and work on final grade.
Finish miscellaneous tubing.
Finish terminating miscellaneous wiring.
Continue commissioning activities.
Worked on punch list items.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	05/08/2014



Weekly Construction Progress Report

Case #: PU-13-22

Project: 10" Natural Gas Pipeline- Mercer County

Week Ending: 05/01/2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Tyler Schilke	Basin Electric	701-557-5119	701-516-6760
Construction Coordinator	Casey Nelsen	Basin Electric	701-873-8181	701-516-4448
Construction Manager	Glynn Webster	Flint Energy	701-873-8177	918-605-3329

Project Safety & Environmental
Nothing to report at this time.

Construction Progress
Continued to spread gravel. Installed Level Gauges on Atmospheric Tank and Filter Separator. Installed Atmospheric Tank drain line. Started commissioning activities (stroking valves, electrical loop checks, PLC program) Continued tubing instruments. Continued terminating wires.

Scheduled Activities
Continue to spread gravel and work on final grade. Continue to tube instruments. Continue to terminate wires. Continue commissioning activities. Create punch list.

Comments

Report Signatory	Date
Casey Nelsen Construction Coordinator	05/01/2014