

Minnesota Power DC Line Reroute Construction Report

PU-13-103

Week Ending: 11/01/13

- 1) Wire work is complete
- 2) Wreck out is Complete (except for the two structures in the pond, they will be removed in the winter)
- 3) Most equipment has been moved off site
- 4) Mats, wire, and Structures will be removed next week
- 5) Construction ended on Thursday

Manpower on Site

Construction has been completed: No one is on site.

Minnesota Power DC Line Reroute Construction Report
PU-13-103
Week Ending: 10/25/13

- A) Footings and towers are all set
- B) Ropes are pulled in
- C) Material and equipment is all on site
- D) Wire will be pulled in over the weekend

Hopefully we will be able to finish with this site by the end of next week.

Manpower on Site
MJ: 12
NCI: 3