

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 10/06/13

Civil crews continue stripping top soil and road construction on the east side of the project.

Foundation crews dug 4 foundations and poured mud mats.

Collector crews are receiving cable and mobilizing equipment.

Work Force

Minnesota Power – 5

Wanzek - 50