

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 11/24/13

Civil crews working on access roads in Area 2 and Area 4.

Foundation crew continues pouring foundations in Area 1 and Area 2.

Collector crews continue to install home run cable and directional drilling under roads.

Veit continues work on substation foundations.

Century Fence is installing new fence around substation expansion.

Work Force

Minnesota Power – 6

Wanzek – 76

Veit – 6

Century – 4

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 11/17/13

Civil crews working on access roads in Area 1 and Area 2.

Foundation crews placed rebar and continue to pour foundations in Area 1.

Collector crews continue to install home run cable and directional drilling under roads.

Veit continues work on substation foundations .

Work Force

Minnesota Power – 6

Wanzek – 72

Veit – 4

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 11/10/13

Civil crews working on access roads in Area 2.

Foundation crews placed rebar and began pouring foundations in Area 1.

Collector crews continue to install home run cable and directional drilling under roads.

Veit started foundation work at Bison 4 substation

Work Force

Minnesota Power – 6

Wanzek – 72

Veit – 4