

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/8/13

Civil crews are working turbine sites and access roads in Area 4

Foundation crews placing rebar and pouring foundations in Area 1 and Area 2.

Veit is installing foundations in Bison 4 substation.

Work Force

Minnesota Power – 4

Wanzek - 30

Veit – 6

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/1/13

Civil crews applying gravel to 59th and 60th Ave. and working turbine sites in Area 4

Foundation crews placing rebar and pouring foundations in Area 1 and Area 2.

Collector crews are done for the season

Veit is installing foundations in Bison 4 substation.

Work Force

Minnesota Power – 5

Wanzek - 48

Veit – 6