

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/29/13

Civil crews are off site until spring.

Veit completed foundations in Bison 4 substation.

Work Force

Minnesota Power – 1

Wanzek - 0

Veit – 0

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/22/13

Civil crews are working in Area 1 and doing site cleanup for pending job site shut down.

Veit is installing foundations in Bison 4 substation.

Work Force

Minnesota Power – 4

Wanzek - 12

Veit – 6

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/15/13

Civil crews are working turbine sites and access roads in Areas 1 and 4.

Veit is installing foundations in Bison 4 substation.

Work Force

Minnesota Power – 4

Wanzek - 25

Veit – 6