

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 07/20/14**

Wanzek completed foundation excavations earthwork activities on sites 453-457. Backfilling foundations 449 - 451, and foundation rebar work on sites 454 - 457.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

---

Siemens received tower components for sites 426 – 432 and they continue to do erection activities in Area 1.

### **Work Force**

Minnesota Power – 8

Wanzek – 197

Siemens – 15