

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 08/03/14

Foundation concrete work is complete, one foundation left to backfill.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

Siemens received tower components for sites 417-420, and they have one tower left to erect in Area 1.

Work Force

Minnesota Power – 7

Wanzek – 160

Siemens – 14

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 07/27/14

Wanzek completed all foundation excavations and they continue to work on cranes pads 439-444. Backfilling foundations 442 – 445 and finishing roads between 453 and 454.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

Siemens received tower components for sites 430 – 432 and 415-416, they also continue erection activities in Area 1.

Work Force

Minnesota Power – 8

Wanzek – 160

Siemens – 15