

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 08/31/14**

Balance of Plant construction is complete

Ongoing county road maintenance, dust control, and erosion control maintenance.

---

19 of 64 turbines have been fully erected.

Turbine parts are being delivered to the West side of the project at a rate of 4 per week.

### **Work Force**

Minnesota Power – 6

Wanzek – 125

Siemens – 19

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 08/24/14**

Balance of Plant construction is complete

Ongoing county road maintenance, dust control, and erosion control maintenance.

---

Siemens added night shift, erection crew will run around the clock.

14 of 64 turbines have been fully erected.

### **Work Force**

Minnesota Power – 6

Wanzek – 125

Siemens – 14

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 08/17/14**

Collector system is complete.

Gravel is being installed on the last few crane pads.

Ongoing county road maintenance and dust control.

---

Erection completed 4 of the 7 towers in Area 4

### **Work Force**

Minnesota Power – 6

Wanzek – 135

Siemens – 14

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 08/10/14**

Foundation work is complete.

Gravel is being installed on the last few crane pads.

Ongoing county road maintenance and dust control.

---

Erection in Area 1 is complete, crane is being de rigged and moved to Area 4.

### **Work Force**

Minnesota Power – 7

Wanzek – 147

Siemens – 14