

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 09/14/14**

Ongoing county road maintenance, dust control, and erosion control maintenance.

---

24 of 64 turbines have been fully erected.

Limited erection activities, the main crane was torn down and relocated to Area 2.

Turbine parts are being delivered to the West side of the project at a rate of 4 per week.

### **Work Force**

Minnesota Power – 6

Wanzek – 126

Siemens – 19

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 09/07/14**

Balance of Plant construction is complete

Ongoing county road maintenance, dust control, and erosion control maintenance.

MET tower erection is complete.

---

23 of 64 turbines have been fully erected.

Turbine parts are being delivered to the West side of the project at a rate of 4 per week.

### **Work Force**

Minnesota Power – 6

Wanzek – 126

Siemens – 22