

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 10/12/14**

Ongoing county road maintenance, dust control, and erosion control maintenance.

---

Tear down main crane and relocate to West side of project.

Night shift started on 10/01/14

35 of 64 turbines have been fully erected.

### **Work Force**

Minnesota Power – 5

Wanzek – 125

Siemens – 18

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 10/05/14**

Ongoing county road maintenance, dust control, and erosion control maintenance.

---

32 of 64 turbines have been fully erected.

### **Work Force**

Minnesota Power – 5

Wanzek – 115

Siemens – 18