

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 1/18/15

Siemens performed cleanup work 1/5/15 to 1/18/15.

Project Commissioning Completion was achieved on 1/16/15.

Commercial Operation Date for Bison 4 is also 1/16/15.

Spring restoration will resume in May 2015 and last for a few weeks.

This is the last report that will be submitted.

Work Force

Minnesota Power – 2

Wanzek – 4

Siemens – 20

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/21/14

Siemens performed commissioning activities and cleanup work.

Unit Commissioning Completion was achieved on 12/21/14.

There will be a break due to the Holidays and work will resume on 1/5/15.

Work Force

Minnesota Power – 2

Wanzek – 35

Siemens – 45

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 12/14/14

Siemens performing commissioning activities and cleanup work.

Work Force

Minnesota Power – 3

Wanzek – 35

Siemens – 47